

JOB SCHEDULE FOR THE BROADLANDS

		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
PROJECT/JOB:	THE BROADLANDS CONCRETE & ASPHALT REPAIRS.	Notes:
MONTH:	NOVEMBER / DECEMBER 2022	"November dates" : a "December Dates":
*THIS	SCHEDULE IS SUBJECT TO CHANGE*	"A" Day: Off Streets from 7:00 AM until 5:00 represent
Events such as inclement weather update the schedule accordingly	±	

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1	2	3 "Concrete Day"	4 "Concrete Day"	5
				* Sidewalk Replacement	* Sidewalk Replacement	
6	7 <b>"A" Day</b>	8 "A" Day	9 "A" Day	10 <b>"A" Day</b>	11	12
	* Trail Replacement: Area I & J.	<ul> <li>* Trail Replacement: Area K.</li> <li>* Asphalt Patch on Neander Crossing Bridge.</li> <li>* Asphalt Patch on Waxpool.</li> </ul>	* Trail Replacement: Area K. (Continued) * Trail Replacement: Area G.	*Trail Replacement: Area L.		
13	14 <b>"A" Day</b>	15 <b>"A" Day</b>	16 <b>"A" Day</b>	17 <b>"A" Day</b>	18 <b>"A" Day</b>	19
	* Trail Replacement: Area A.	* Trail Replacement: Area D.	* Trail Replacement: Area D. (Continued)	* Trail Replacement: Area H.	* Trail Replacement: Area H. (Continued)	
20	21 <b>"A" Day</b>	22 <b>"A" Day</b>	23 <b>"A" Day</b>	24	25	26
	*Trail Replacement: Area B & C.	*Trail Replacement: Area B & C. (Continued) *Trail Replacement: Area E & F.	* Trail Replacement: Area E & F. (Continued)	*Thanksgiving*		
27	28	29	30	1	2	3

are shaded Orange.

": are shaded Blue.

00 PM or until barricades are removed by an FPC entative.*

feet away from all blue marks

until barricades are

PC representative.*





















